

NF  
Lynda  
Teglia  
Comm Dev

**CHANGE ORDER**

FILED  
No. 2000-119  
'00 SEP 12 A9 :24

No. 1

PROJECT: 2000 Road Seal Project DCCD Project No. 2000-603

DATE OF ISSUANCE: June 15, 2000

EFFECTIVE DATE: June 15, 2000

APPROVED  
DEPUTY

OWNER: Douglas County, NV.

OWNER's Contract No. DCCD No. 2000-603

CONTRACTOR: Granite Construction Co. ENGINEER: Ed Mason PE.

You are directed to make the following changes in the Contract Documents.

Description: Additional road seal as outlined in request dated May 19, 2000

Reason for Change Order: To include work requested by associated Improvement Districts

Attachments: Request for additional work letter dated May 19, 2000, letter of acceptance by contractor dated June 1, 2000

<p><b>CHANGE IN CONTRACT PRICE:</b> Original Contract Price <u>\$493,327.45</u></p>	<p><b>CHANGE IN CONTRACT TIMES:</b> Original Contract Times Substantial Completion: <u>August 1, 2000</u> Ready for final payment: <u>August 10, 2000</u></p>
<p>Net changes from previous Change Orders \$0</p>	<p>Net change from previous Change Orders 0 days</p>
<p>Contract Price prior to this Change Order <u>\$493,327.45</u></p>	<p>Contract Times prior to this Change Order Substantial Completion: <u>August 1, 2000</u> Ready for final payment: <u>August 10, 2000</u></p>
<p>Net Increase of this Change Order <u>\$155,898.50</u></p>	<p>Net Increase of this Change Order 0 days</p>
<p>Contract Price with all approved Change Orders <u>\$649,225.95</u></p>	<p>Contract Times with all approved Change Orders Substantial Completion: <u>August 1, 2000</u> Ready for final payment: <u>August 10, 2000</u></p>

RECOMMENDED:

By: [Signature]  
Engineer (Authorized Signature)

Date: July 12 2000

APPROVED:

By: [Signature]  
Owner (Authorized Signature)

Date: 7/28/00


ACCEPTED:

By: [Signature]  
Contractor (Authorized Signature)

Date: 08-28-00

0499217

BK0900PG1690



# COMMUNITY DEVELOPMENT

1594 Esmeralda Avenue, Minden, Nevada 89423

Bob Nunes  
DIRECTOR

775-782-9005  
775-782-9010  
FAX: 775-782-9007

Planning Division  
Engineering Division  
Building Division  
Regional Transportation  
Water/Sewer Utility  
Road Maintenance  
Code Enforcement

May 19, 2000

Pat Kelly  
Granite Construction Company  
PO Box 2087  
Sparks NV. 89432

**RE: 2000 Road Seal Project DCCD No. 2000-603**

Dear Pat:

We would like to make some changes to the contract, which include the following:

1. An additional 685,375 S.F. of chip seal and 246,400 SF. of a double chip seal as shown on sheets 12&13.
2. An additional 86,670 SF. to the area shown on sheet 11.
3. Additional chip seal of Palomino Ln. from 395 east to Mustang Ln. (78,040 SF.) shown on sheet 5.
4. Additional chip seal of Mustang Ln. from Palomino Ln. to Stagecoach Rd. (31,450 SF.), shown on sheet 5.
5. Additional chip seal of Catherine Ct. (19,448), shown on sheet P13.
6. Additional chip seal of Lakeside Dr. (39,682 SF.), shown on sheet 8.
7. Removal of Line Items 88 through 92, the pavement patch, from the contract.
8. Delete the chip seal from the portion of Vickie Ln. No. of Porter, (75,600 SF.).
9. Delete chip seal on both Dino Ct. and Dina Ct. (21,415 SF.).

To enable you to give us a unit price for the Double Chip Seal, figure the initial course at the same spec. given for single chip seals and add, for the second layer, 0.40 gal/sy. emulsion and 25 pounds / sy. of the specified aggregate. Please provide a unit price for the double chip seal and let me know if you agree to the additional single chip seal at the contract unit price. As soon as I hear from you I will prepare the CO.

Thank you. Please call me with any questions at 782-6228.

Yours truly

  
Ed Mason, PE, Associate Civil Engineer  
enc: (6)

*Copy*  
*5/19/00*

0499217

BK0900PG1691

MAILING ADDRESS: P.O. Box 218, Minden, Nevada 89423

June 1, 2000



Mr. Ed Mason, PE  
Associate Civil Engineer  
Douglas County  
1594 Esmeralda Avenue  
Minden, Nevada 89423

RE: 2000 Road Seal Project

Dear Ed:

In response to your request for the additional work on the above referenced project, please accept the following itemized breakdown.

<u>Item Description</u>	<u>Quantity</u>	<u>Unit Price</u>	<u>Total</u>
Additional Single Chip	940,665 sf	0.13	\$ 122,286.45
Double Chip	246,400 sf	0.26	\$ 64,064.00
Deleted Items 88/92	1,115 sf	16.00	< \$ 17,840.00 >
Deleted Single Chip	97,015 sf	0.13	< \$ 12,611.95 >
		Total	\$ 155,898.50

If you have any questions regarding the above listed pricing, please give me a call.

Sincerely,

Granite Construction Company

Patrick Kelly  
Reno Area Manager

Nevada Operation  
Sparks Branch

Sparks - Main Office  
1900 Glendale • P.O. Box 2087  
Sparks, NV 89432-2087  
(775) 358-8792 • FAX (775) 358-0372

Carson City Office  
5855 Sheep Drive  
Carson City, NV 89701-1442  
(775) 884-4100 • FAX (775) 884-3334

0499217

BK0900PG1692

82818100E0XB

COPIES

REQUESTED BY  
**DOUGLAS COUNTY**  
IN OFFICIAL RECORDS OF  
DOUGLAS CO., NEVADA

2000 SEP 12 AM 11:28

LINDA SLATER  
RECORDER

\$ 0 PAID 10 DEPUTY

0499217

BK0900PG1693

**CERTIFIED COPY**

The document to which this certificate is attached is a full, true and correct copy of the original on file and on record in my office.

DATE: September 12, 2000  
B. REED Clerk of the 9th Judicial District Court  
of the State of Nevada, in and for the County of Douglas.

By [Signature] Deputy

**SEAL**