

N/A

DOC # 0701881
05/29/2007 09:03 AM Deputy: DW

OFFICIAL RECORD
Requested By:
DC/MINDEN-TAHOE AIRPORT

Assessor's Parcel Number: N/A

Date: MAY 24, 2007

Recording Requested By:

Douglas County - NV
Werner Christen - Recorder
Page: 1 Of 4 Fee: 0.00
BK-0507 PG- 8938 RPTT: 0.00



Name: JIM BRASWELL, MINDEN-TAHOE AIRPORT


Address: _____

City/State/Zip: _____

Real Property Transfer Tax: \$ N/A

CHANGE ORDER NO 3 (#2007.108)
(Title of Document)

CHANGE ORDER No.3	
PROJECT: <u>Minden Tahoe Airport Power Line Relocation Project</u>	
DATE OF ISSUANCE: <u>April 19, 2007</u>	EFFECTIVE DATE: <u>December 8, 2006</u>
OWNER: <u>Douglas County</u>	
OWNER's Contract No : <u>06-1</u>	
CONTRACTOR: <u>Curtis and Sons Construction Inc.</u>	ENGINEER: <u>Carter and Burgess, Inc</u>
You are directed to make the following changes in the Contract Documents. See Attached	
Description: <u>See Attached</u>	2007 MAY 24 AM 10:18 0007-108 FILED
Reason for Change Order: <u>See Attached</u>	
Attachments: <u>(List documents supporting change)</u>	
<u>See Attached</u>	
CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price \$67,541.00	Original Contract Times: Substantial Completion: December 20, 2006 Final Completion: January 19, 2007
Net changes from previous Change Orders No. 0 to No.2 \$80,969.78	Net change from Previous Change Orders No. 0 to No.0 0 days
Contract Price prior to this Change Order \$80,969.78	Contract Times Prior and Including this Change Order Substantial Completion: December 20, 2006 Final Completion: January 19, 2007 0 days or dates
Net Increase (decrease) of this Change Order \$10,580.00	Net Increase (decrease) of this Change Order 126 days
Contract Price Prior and Including this Change Order. \$91,549.78	Contract Times Prior and Including this Change Order Substantial Completion: December 20, 2006 Final Completion: May 31, 2007 126 days or dates
RECOMMENDED: By: <u>[Signature]</u> Engineer (Authorized Signature) Date: <u>05/15/07</u>	APPROVED: By: <u>[Signature]</u> Owner (Authorized Signature) Date: <u>5/3/07</u>
	ACCEPTED: By: <u>[Signature]</u> Contractor (Authorized Signature) Date: <u>4-19-2007</u>



(775) 782-2728
(775) 782-8439 Fax
NV License # 0036247
CA License # 751460
P.O. Box 2911
Minden, NV 89423

CHANGE ORDER - #3

Date: December 15, 2006

Submitted To: Douglas County
P.O. Box 218
Minden, NV 89423
Attention: Scott McCullough

Location: Heybourne Road
AIP No.: 3-32-0015-5

Description: Excavate to re-open trench approximately 1,150 ft. to place aerial fiber underground.

Labor & Equipment:	\$9,200.00
Profit @ 15%:	<u>\$1,380.00</u>
Total:	<u>\$10,580.00</u>

All material is guaranteed to be as specified. All work to be completed in a substantial workmanlike manner according to specifications submitted, per standard practices. Any alteration or deviation from above specifications involving extra costs will be executed only upon written orders, and will become an extra charge over and above the estimate. All agreements contingent upon strikes, accidents or delay beyond our control. Owner to carry fire, tornado and other necessary insurance. Our workers are fully covered by Workmen's Compensation Insurance.

Authorized Signature: David Curt VP Date: 12/15/06

ACCEPTANCE OF PROPOSAL: The above process, specifications and conditions are satisfactory and are hereby accepted. You are authorized to do the work as specified.

Acceptance of Proposal Signature: Doug N. [Signature] Date: 5/3/07



COPY

SEAL

CERTIFIED COPY

The document to which this certificate is attached is a full, true and correct copy of the original on file and on record in my office.

DATE: May 24, 2007
Christina Clerk of the 9th Judicial District Court
of the State of Nevada, and for the County of Douglas.

By Christina Deputy

