

NE  
DOC # 0712636  
11/06/2007 10:26 AM Deputy: GB  
OFFICIAL RECORD  
Requested By:  
DC/COMMUNITY DEVELOPMENT

Assessor's Parcel Number: N/A

Date: NOVEMBER 5, 2007

Recording Requested By:

Douglas County - NV  
Werner Christen - Recorder  
Page: 1 Of 4 Fee: 0.00  
BK-1107 PG- 1612 RPTT: 0.00



✓  
Name: LYNDA TEGLIA, COMMUNITY DEVELOPMENT

Address: \_\_\_\_\_

City/State/Zip: \_\_\_\_\_

Real Property Transfer Tax: \$ N/A

CHANGE ORDER NO 4 (#2007.233)  
(Title of Document)

RECEIVED

AUG 29 2007

DOUGLAS COUNTY  
COMMUNITY DEVELOPMENT

CHANGE ORDER

No.4

PROJECT: Sheridan Acres Water System Improvements

DATE OF ISSUANCE: August 20, 2007 EFFECTIVE DATE: August 20, 2007

OWNER: Douglas County

OWNER's Contract No. PWP-DO-2007-25

CONTRACTOR: Resource Development Company

ENGINEER: HDR Engineering, Inc.

*Handwritten signature*  
2007.2.233  
2007 NOV -5 AM 10:15

You are directed to make the following changes in the Contract Documents:

**Description:** Install +/-240lf 8" C900 water main, 1 fire hydrant, and 3ea 2" HDPE service laterals.

**Reason for Change Order:** This work is required to complete project but is not included in project plans.

**Attachments:** Contractors response to owners request for change order request.

<b>CHANGE IN CONTRACT PRICE:</b> Original Contract Price <u>\$698,410.00</u>	<b>CHANGE IN CONTRACT TIMES:</b> Original Contract Times Substantial Completion: <u>June 1, 2007</u> Ready for final payment: <u>July 1, 2007</u>
Net changes from previous Change Orders No. 1 <u>\$768.00</u>	Net change from previous Change Orders No. 1 <u>0</u> days
Contract Price prior to this Change Order <u>\$699,178.00</u>	Contract Times prior to this Change Order Substantial Completion: <u>June 1, 2007</u> Ready for final payment: <u>July 1, 2007</u> days or dates
Net increase of this Change Order <u>\$26,800.00</u>	Net Increase of this Change Order <u>105</u> days
Contract Price with all approved Change Orders <u>\$725,978.00</u>	Contract Times with all approved Change Orders Substantial Completion: <u>September 15, 2007</u> Ready for final payment: <u>September 21, 2007</u>

RECOMMENDED:

By: [Signature]  
Engineer (Authorized Signature)

Date: Aug 22, 2007

APPROVED:

By: [Signature]  
Owner (Authorized Signature)

Date: 10/31/07

ACCEPTED:

By: [Signature]  
Contractor (Authorized Signature)

Date: 27 Aug 2007



**RDC**, Inc.**RESOURCE DEVELOPMENT COMPANY**

Douglas County  
Community Development  
1594 Esmeralda Ave.  
Minden, NV 89423

August 6, 2007  
Job No. 06040-C

Attn: Ed Mason

Fax # 775-782-6297

Reference: Sheridan Acres Water System Improvements  
PWP-DO-2007-25

Dear Ed,

Resource Development Company respectfully submits the following change order # 4 for the abovementioned project. Please review and call with questions. Thank you for your time in this matter.

1. Install 12"x8" tapping sleeve & valve, hot tap existing 12" main
2. Install 240' ±, 8" PVC CL150 mainline, cap & thrust block end.
3. Install 6" Fire Hydrant w/ valve, at end of 8" main.
4. Install 3 service lines to existing meter box's.
5. Repair roadway and gravel drive.
6. Clean and remove debris.

**TOTAL CHANGE ORDER \$ 26,800.00**

Should additional information be required, please contact our office.

Respectfully,

RESOURCE DEVELOPMENT COMPANY

Bob Edmonds,  
Project Manager



BK- 1107  
PG- 1614  
0712636 Page: 3 Of 4 11/06/2007

COPY

SEAL

**CERTIFIED COPY**

The document to which this certificate is attached is a full, true and correct copy of the original on file and on record in my office.

DATE: November 5, 2007

Christina Clerk of the 9th Judicial District Court of the State of Nevada, in and for the County of Douglas.

By Carl Mullock Deputy

