

DOC # 0747565
07/22/2009 12:03 PM Deputy: SD

OFFICIAL RECORD

Requested By:
DC/PUBLIC WORKS

Assessor's Parcel Number: N/A

Date: JULY 22, 2009

Recording Requested By:

Douglas County - NV
Karen Ellison - Recorder
Page: 1 Of 5 Fee: 0.00
BK-0709 PG- 5088 RPTT: 0.00



Name: EILEEN CHURCH, PUBLIC WORKS

Address: _____

City/State/Zip: _____

Real Property Transfer Tax: \$ N/A

CHANGE ORDER NO 5 (#2009.202)
(Title of Document)

CHANGE ORDER

FILED

No. 5

NO. 2009.202

2009 JUL 21 PM 12:19

PROJECT: North Valley Waste Water Treatment Plant Ph II

DATE OF ISSUANCE: June 22, 2009 EFFECTIVE DATE: June 22, 2009

FED THUAN
 CLERK

OWNER: Douglas County, NV

OWNER's Contract No. PWP DO-2008-80

CONTRACTOR: Petersen Construction Inc. ENGINEER: HDR

You are directed to make the following changes in the Contract Documents.
 Description: 1. Install County's slide gate.
 2. Provide & install extension to MOV-1

Reason for Change Order: Work not shown on the contract documents but needed to complete the work.

Attachments: Contractor's proposals #9, and #11.

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIMES:
Original Contract Price <u>\$888,000.00</u>	Original Contract Times Substantial Completion: <u>May 30, 2009</u> Ready for final payment: <u>June 30, 2009</u>
Net changes from previous Change Orders No. 1 to no. 3 <u>(\$17,668.85)</u>	Net change from previous Change Orders No. 1 to No. 4, <u>0</u> days
Contract Price prior to this Change Order <u>\$870,331.15</u>	Contract Times prior to this Change Order Substantial Completion: <u>May 30, 2009</u> Ready for final payment: <u>June 30, 2009</u>
Net increase of this Change Order <u>\$3,244.05</u>	Net Increase of this Change Order <u>14</u> days
Contract Price with all approved Change Orders <u>\$873,575.20</u>	Contract Times with all approved Change Orders Substantial Completion: <u>May 30, 2009</u> Ready for final payment: <u>July 14, 2009</u>

RECOMMENDED:

By: [Signature]
 Engineer (Authorized Signature)

Date: JUNE 22, 2009

APPROVED:

By: [Signature]
 Owner (Authorized Signature)

Date: 7/10/09

ACCEPTED:

By: [Signature]
 Contractor (Authorized Signature)

Date: 6-30-09



Wednesday, June 17, 2009

To: Douglas County Community Development
1594 Esmeralda Avenue
Minden, Nevada 89423

Attention: Ed Mason

Regarding: Change Order Request #9

Subject: Extension to MOV #1

Petersen Construction is pleased to submit a proposal on the above referenced project. The following table shall serve as a breakdown of our bid:

Item Description	Approximate Quantity	Unit Price	Total
• Materials (WNS)	1 Lump Sum	\$1,482.00	\$1,482.00
• Labor/Equipment	1 Lump Sum	\$ 665.00	\$ 665.00
• Mark Up	1 Lump Sum	15%	\$ 322.05
		Total:	\$2,469.05
• In addition to the cost request, Petersen Construction is requesting two additional weeks be added to the schedule.	2 Weeks		

If you have any questions regarding this proposal, please call me at (775) 787-1600. Thank you for the opportunity to bid on this project and I look forward to working with you.

Sincerely,

Eric Petersen

Eric Petersen
Petersen Construction, Inc.



Wednesday, June 17, 2009

To: Douglas County Community Development
 1594 Esmeralda Avenue
 Minden, Nevada 89423

Attention: Ed Mason

Regarding: Change Order Request #11

Subject: Installation of Slide Gates

YES

Petersen Construction is pleased to submit a proposal on the above referenced project. The following table shall serve as a breakdown of our bid:

Item Description	Approximate Quantity	Unit Price	Total
<ul style="list-style-type: none"> • Installation of slide gates <ul style="list-style-type: none"> 1. Labor 2. Materials 3. Equipment 	1 Lump Sum	\$775.00	\$775.00
Total:			\$775.00

If you have any questions regarding this proposal, please call me at (775) 787-1600. Thank you for the opportunity to bid on this project and I look forward to working with you.

Sincerely,

Eric Petersen

Eric Petersen, Petersen Construction Inc.

COPY

CERTIFIED COPY

The document to which this certificate is attached is a full, true and correct copy of the original on file and on record in my office.

DATE: July 23, 2009

[Signature] Clerk of the 9th Judicial District Court of the State of Nevada, in and for the County of Douglas.

By [Signature] Deputy