

Doc Number: **0839362**

03/11/2014 02:39 PM

OFFICIAL RECORDS

Requested By  
DC/PUBLIC WORKS

DOUGLAS COUNTY RECORDERS  
Karen Ellison - Recorder

Page: 1 of 3 Fee: \$ 0.00

Bk: 0314 Pg: 1588



Deputy: gb

Assessor's Parcel Number: N/A

Date: MARCH 11, 2014

Recording Requested By:

Name: EILEEN CHURCH, PUBLIC WORKS  
(JF)

Address: \_\_\_\_\_

City/State/Zip: \_\_\_\_\_

Real Property Transfer Tax: \$ N/A

CHANGE ORDER NO 2 (#2014.055)

(Title of Document)

CHANGE ORDER

FILED

No. 2


NO. 2013-055

2014 MAR 11 PM 2: 22

PROJECT: Tillman Ln. Sidewalk Improvements Project

TED THUAN  
CLERK

DATE OF ISSUANCE: February 28, 2014 EFFECTIVE DATE: February 28, 2014

BY: 

OWNER: Douglas County Public Works, Douglas County, NV

OWNER's Contract No. 2013-603

CONTRACTOR: Sierra View Equipment ENGINEER: R.O Anderson

You are directed to make the following changes in the Contract Documents.

Description: Add time to contract to allow weather/temperature to allow repair of irrigation and turf.

Reason for Change Order: To extend completion dates to allow temperature to allow repair of turf and irrigation.

Attachments: None

BK: 0314  
PG: 1589  
3/11/2014

0833362 Page 2 of 3

<b>CHANGE IN CONTRACT PRICE:</b> Original Contract Price <u>\$74,455.00</u>	<b>CHANGE IN CONTRACT TIMES:</b> Original Contract Times Substantial Completion: <u>January 2, 2014</u> Ready for final payment: <u>January 17, 2014</u>
Net changes from previous Change Orders <u>\$540.00</u>	Net change from previous Change Orders 0 days
Contract Price prior to this Change Order <u>\$74,995.00</u>	Contract Times prior to this Change Order Substantial Completion: <u>January 2, 2014</u> Ready for final payment: <u>January 17, 2014</u>
Net Increase of this Change Order <u>\$0</u>	Net Increase of this Change Order 73 days
Contract Price with all approved Change Orders <u>\$74,995.00</u>	Contract Times with all approved Change Orders Substantial Completion: <u>April 1, 2014</u> Ready for final payment: <u>April 1, 2014</u>


RECOMMENDED: 

APPROVED: 

ACCEPTED: 

By:   
Engineer (Authorized Signature)

By:   
Owner (Authorized Signature)

By:   
Contractor (Authorized Signature)

Date: \_\_\_\_\_

Date: 3/7/14

Date: 03/04/14

COPY

Douglas County

State of Nevada

**CERTIFIED COPY**

I certify that the document to which this certificate is attached is a full and correct copy of the original record on file in the Clerk-Treasurer's Office on this

17th day of May, 2014

By [Signature] Deputy